2nd AND PART BILL

Measurements Recorded On: 05-06-21 to 10-06-21

Sl. NO / BOQ NO	Description of Item	No	No	Length (m)	Breadth (m)	Depth (m)	QTY	Unit	Rate	Amount
Item No. 42	Providing and constructing non-load bearing wall with solid concrete blocks of size 400X100X200 having a block density not less than 1800kg/m3 having a minimum average compressive strength of 4.00 N/mm2 conforming to I.S : 2185 (Part 1) : 2005 and constructed with CM 1:4, as per IS 2572:2005 including cost of all materials, labour charges, scaffolding, curing, hire chargesof machineries etc., complete as per specifications..and directions of the Engineer in charge.(Head Room)									
	Measurements taken on									
	Terrace Floor									
	Between grid 1 and 3									
	Cut Out	1	2	0.60		0.875	1.05	Sqm		
		1	2	9.2		0.875	16.10	Sqm		
					Qty to be Paid		**17.15**	**Sqm**	1037.35	17790.57

DSR INFRATECH Date.....

CONTRACTOR CONSULTANCY ASSISTANT ENGINEER 8/9/21

ASSISTANT EXECUTIVE ENGINEER
Asst. Executive Enginee
Project Division

Scanned by TapScanner

2nd AND PART BILL

Measurements Recorded On: 06-08-21

Sl. NO / BOQ NO	Description of Item	No	No	Length (m)	Breadth (m)	Depth (m)	QTY	Unit	Rate	Amount
Item No. 43	Providing 18mm thick cement plaster in single coat with cement mortar 1:4, to brick masonry including rounding off corners. wherever required smooth rendering, Providing and removing scaffolding, including cost of materials, labour, curing complete as per specifications.and directions of the Engineer in charge.									
	Measurements taken on									
	External Plastering									
	Ground Floor									
	Along Grid A & D	2	1	18		3.65	131.40	Sqm		
	Along Grid 1 & 4	2	1	17		3.65	124.10	Sqm		
	Deduction									
	Along Grid A									
	Opening	-1	1	5.7		3.05	-17.39	Sqm		
	Add Jambs	1	1	11.8		0.2	2.36	Sqm		
	Window (W1)	-12	0.5	1.83		1.53	-16.80	Sqm		
	Door (D)	-1	1	2.2		2.1	-4.62	Sqm		
	Add Jambs	1	1	6.5		0.2	1.30	Sqm		
	Ventilator (V)	-6	0.5	0.75		0.6	-1.35	Sqm		
					Qty to be Paid		**219.01**	**Sqm**	284.70	62350.63

DSR INFRATECH Date.....

CONTRACTOR CONSULTANCY ASSISTANT ENGINEER 8/9/21 ASSISTANT EXECUTIVE ENGINEER Asst. Executive Engineer

Scanned by TapScanner

2nd AND PART BILL										
Measurements Recorded On: 15-07-21										
Sl. NO / BOQ NO	Description of Item	No	No	Length (m)	Breadth (m)	Depth (m)	QTY	Unit	Rate	Amount
Item No. 44	Providing 18mm thick cement plaster in single coat with cement mortar 1:4, to brick masonry including rounding off corners. wherever required smooth rendering, Providing and removing scaffolding, including cost of materials, labour, curing complete as per specifications.and directions of the Engineer in charge.(First Floor)									
	Measurements taken on									
	External Plastering									
	First Floor									
	Along Grid A & D	2	1	18		3.65	131.40	Sqm		
	Along Grid 1 & 4	2	1	17		3.65	124.10	Sqm		
	Deduction									
	Window (W1)	-18	0.5	1.83		1.53	-25.20	Sqm		
	Window (W2)	-2	0.5	1.2		1.5	-1.80	Sqm		
					Qty to be Paid		**228.50**	**Sqm**	297.79	68044.92

DSR INFRATECH Date.....

CONTRACTOR CONSULTANCY ASSISTANT ENGINEER 08/9/21 ASSISTANT EXECUTIVE ENGINEER Asst. Executive Enginee

Scanned by TapScanner

2nd AND PART BILL

Measurements Recorded On: 05-07-21

Sl. NO / BOQ NO	Description of Item	No	No	Length (m)	Breadth (m)	Depth (m)	QTY	Unit	Rate	Amount
Item No. 45	Providing 18mm thick cement plaster in single coat with cement mortar 1:4, to brick masonry including rounding off corners, wherever required smooth rendering, Providing and removing scaffolding, including cost of materials, labour, curing complete as per specifications.and directions of the Engineer in charge.(Second Floor)									
	Measurements taken on									
	External Plastering									
	SECOND Floor									
	Along Grid A & D	2	1	18		3.65	131.40	Sqm		
	Along Grid 1 & 4	2	1	17		3.65	124.10	Sqm		
	Deduction									
	Window (W1)	-18	0.5	1.8		1.5	-24.30	Sqm		
	Window (W2)	-2	0.5	1.2		1.5	-1.80	Sqm		
					Qty to be Paid		**229.40**	**Sqm**	310.88	71315.41

CONTRACTOR

DSR INFRATECH Date

CONSULTANCY

ASSISTANT ENGINEER
3/7/21

ASSISTANT EXECUTIVE ENGINEER
Asst. Executive Engine
Project Division
3/7/21

Scanned by TapScanner

2nd AND PART BILL

Measurements Recorded On: 24-05-21 to 24-06-21

Sl NO / BOQ NO	Description of Item	No	No	Length (m)	Breadth (m)	Depth (m)	QTY	Unit	Rate	Amount
Item No. 46	Providing 18mm thick cement plaster in single coat with cement mortar 1:4, to brick masonry including rounding off corners, wherever required smooth rendering, Providing and removing scaffolding, including cost of materials, labour, curing complete as per specifications and directions of the Engineer in charge.(Third Floor)									
	Measurements taken on									
	Third Floor									
	Along Grid A & D	2	1	18		3.65	131.4	Sqm		
	Along Grid 1 & 4	2	1	17		3.65	124.1	Sqm		
	Deduction									
	Window (W1)	-18	0.5	1.8		1.5	-24.3	Sqm		
		-2	0.5	1.2		1.5	-1.8	Sqm		
	Existing Degree College Building - Third Floor									
	Along Long walls - Front side	1	1	63.05		3.265	205.846	Sqm		
	Rear Wall	1	1	63.05		4.573	288.338	Sqm		
	Along Short Walls	1	2	9.05		4.343	78.6155	Sqm		
	Corridor parapet wall	1	1	3		0.85	2.55	Sqm		
	Window (W1)	-30	0.5	1.8		1.5	-40.5	Sqm		
					Qty to be Paid		**764.25**	**Sqm**	323.97	247592.11

DSR INFRATECH BENGALURU Date

CONTRACTOR CONSULTANCY

ASSISTANT ENGINEER 8/9/21

ASSISTANT EXECUTIVE ENGINEER Project Division

Scanned by TapScanner

2nd AND PART BILL

Measurements Recorded On: 16-06-21

SL NO / BOQ NO	Description of Item	No	No	Length (m)	Breadth (m)	Depth (m)	QTY	Unit	Rate	Amount
Item No. 47	Providing 18mm thick cement plaster in single coat with cement mortar 1:4, to brick masonry including rounding off corners. wherever required smooth rendering, Providing and removing scaffolding, including cost of materials, labour, curing complete as per specifications and directions of the Engineer in charge.(Head room)									
	Measurements taken on									
	Terrace Floor									
	Head Room									
	Along Grid 3	1	1	4.2		3.35	14.07	Sqm		
	Along Grid 4	1	1	4.2		3.35	14.07	Sqm		
	Along Grid B	1	1	5.45		3.35	18.26	Sqm		
	Column Sides	2	1	0.15		3.35	1.01	Sqm		
	Along Grid C	1	1	5.45		3.35	18.26	Sqm		
	Column Sides	2	1	0.15		3.35	1.01	Sqm		
	Parapet Wall									
	Along Grid A & D	2	2	18		1.12	80.64	Sqm		
	Along Grid 1	1	2	17		1.12	38.08	Sqm		
	Along Grid 4	1	2	12.8		1.12	28.67	Sqm		
	Head Room Parapet	2	2	6.15		0.6	14.76	Sqm		
		2	2	4.05		0.6	9.72	Sqm		
	Cut out Parapet wall									
	Long wall	1	2	9.2		0.9	16.56	Sqm		
		1	2	9.2		0.85	15.64	Sqm		
	Short wall - Outside	2	2	0.8		0.875	2.80	Sqm		
	inside	2	2	0.6		0.875	2.10	Sqm		
	Top portion	1	1	19.6		0.1	1.96	Sqm		
	Deduction									
	Along Grid A									
	Door (D1)	-1	1	1.2		2.1	-2.52	Sqm		
					Qty to be Paid		**275.08**	**Sqm**		
					Qty Upto 125%		**275.08**	**Sqm**	337.06	92716.68

DSR INFRATECH Date..... BENG...

CONTRACTOR CONSULTANCY

ASSISTANT ENGINEER
8/9/21

ASSISTANT EXECUTIVE ENGINEER
Asst. Executive Engineer
Project Division

Scanned by TapScanner

2nd AND PART BILL

Measurements Recorded On: 27-05-21 to 07-06-21

Sl. NO / BOQ NO	Description of Item	No	No	Length (m)	Breadth (m)	Depth (m)	QTY	Unit	Rate	Amount
Item No. 48	Providing 12mm thick cement plaster in single coat with cement mortar 1:4 , to brick masonry including rounding off corners wherever required smooth rendering, : Providing and removing scaffolding, including cost of materials, labour, curing complete as per specifications and directions of the Engineer in charge.									
	Measurements taken on									
	Ground Floor									
	Along Grid A									
	B/W Grid 2 And 4	1	1	10.95		3.500	38.33	Sqm		
	Column offsets	1	4	0.15		3.500	2.10	Sqm		
	Along Grid B									
	B/W Grid 2 And 4	1	2	10.95		3.500	76.65	Sqm		
	Column offsets	1	4	0.15		3.500	2.10	Sqm		
	Along Grid C									
	B/W Grid 2 And 4	1	2	11.80		3.500	82.60	Sqm		
	Column offsets	1	4	0.15		3.500	2.10	Sqm		
	Opening	-1	1	1.75		3.500	-6.13	Sqm		
	Add jambs	1	1	8.75		0.150	1.31	Sqm		
	Along Grid D									
	B/W Grid 2 And 4	1	1	17.70		3.500	61.95	Sqm		
	Column offsets	1	4	0.15		3.500	2.10	Sqm		
	Deduct wall junctions	-1	3	0.15		3.500	-1.58	Sqm		
		-1	1	0.10		3.500	-0.35	Sqm		
	Between Grid C And D									
	B/W Grid 2 And 4	1	2	3.00		3.500	21.00	Sqm		
	Along Grid 1									
	B/W Grid A And D	1	1	16.85		3.500	58.98	Sqm		
	Column offsets	1	6	0.15		3.500	3.15	Sqm		
	Along Grid 2									
	B/W Grid A And D	1	1	16.85		3.500	58.98	Sqm		
		1	1	12.60		3.500	44.10	Sqm		
	Deduct wall junctions	-1	4	0.10		3.500	-1.40	Sqm		
	Along Grid 2 & 3									
	B/W Grid C And D	1	1	6.30		3.500	22.05	Sqm		
		1	1	6.45		3.500	22.58	Sqm		
	Along Grid 3 & 4									
	B/W Grid C And D	1	2	6.30		3.500	44.10	Sqm		
	Deduct wall junctions	-1	4	0.10		3.500	-1.40	Sqm		
		-1	1	0.15		3.500	-0.53	Sqm		
	Along Grid 4									
	B/W Grid A And D	1	1	16.70		3.500	58.45	Sqm		
	Deduct wall junctions	-1	2	0.15		3.500	-1.05	Sqm		
	Toilet portion									
	Between Grid 2 And 3									
	B/W Grid C And D	4	2	1.20		3.500	33.60	Sqm		
	(Toilet wall)	1	1	1.30		3.500	4.55	Sqm		

CONTRACTOR

CONSULTANCY

OSR INFRATECH Date.....

ASSISTANT ENGINEER 8/9/21

ASSISTANT EXECUTIVE ENGINEER

Asst. Executive Engineer Project Division

Scanned by TapScanner

2nd AND PART BILL

Measurements Recorded On:

Sl. NO / BOQ NO	Description of Item	No	No	Length (m)	Breadth (m)	Depth (m)	QTY	Unit	Rate	Amount
		1	1	1.20		3.500	4.20	Sqm		
		3	2	1.20		2.400	17.28	Sqm		
	Corridor Side	1	1	5.20		3.500	18.20	Sqm		
	Partition Wall	1	2	4.50		3.500	31.50	Sqm		
		1	1	0.10		3.500	0.35	Sqm		
	Between Grid 3 And 4									
	B/W Grid C And D	8	2	1.20		3.500	67.20	Sqm		
	(Toilet wall)	2	1	1.30		3.500	9.10	Sqm		
		2	1	1.20		3.500	8.40	Sqm		
		6	2	1.20		2.400	34.56	Sqm		
	Corridor Side	2	1	5.20		3.500	36.40	Sqm		
	Deduction									
	Door (D3)	12	-0.5	0.75		2.100	-9.45	Sqm		
	Window (W1)	14	-0.5	1.80		1.500	-18.90	Sqm		
	Door (D)	1	-1	2.20		2.100	-4.62	Sqm		
	Add Janbs	1	1	6.40	0.15		0.96	Sqm		
	Door (D1)	3	-1	0.90		2.100	-5.67	Sqm		
	Ventilator (V)	11	-1	0.75		0.600	-4.95	Sqm		
					Qty to be Paid		**812.90**	**Sqm**		
					Qty Upto 125%		**524.76**	**Sqm**	222.52	116770.44
					Qty Above 125%		**288.14**	**Sqm**	222.52	64118.11

DSR INFRATECH BENGALURU Date.....

CONTRACTOR CONSULTANCY ASSISTANT ENGINEER 8/9/21 ASSISTANT EXECUTIVE ENGINEER 8/9/2021

Asst. Executive Engineer Project Division

Scanned by TapScanner

Measurement Recorded On: 02-09-21 To 22-09-21

Sl. No. / DSR No.	Description of Item	No.	No.	Length (m)	Breadth (m)	Depth (m)	QTY	Unit	Rate	Amount
Item No. 40	Providing 12mm thick cement plaster in single coat with cement mortar 1:4 to brick masonry including rounding off corners wherever required smooth rendering. : Providing and removing scaffolding, including cost of materials, labour, curing complete as per specificationsand directions of the Engineer in charge. (First Floor)									
	Measurement taken on									
	First Floor									
	Along Grid A									
	B/W Grid 1 And 4	1	1	17.70		3.500	61.95	Sqm		
	Column offsets	2	2	0.15		3.500	2.10	Sqm		
	Deduct Wall Junction	-1	1	0.10		3.500	-0.35	Sqm		
	Along Grid B									
	B/W Grid 1 And 4	1	2	17.70		3.500	123.90	Sqm		
	Column offsets	2	2	0.15		3.500	2.10	Sqm		
	Deduct Wall Junction	-1	1	0.10		3.500	-0.35	Sqm		
	Along Grid C									
	B/W Grid 1 And 4	1	2	17.70		3.500	123.90	Sqm		
	Column offsets	4	1	0.15		3.500	2.10	Sqm		
	Deduct Wall Junction	-1	1	0.10		3.500	-0.35	Sqm		
	Along Grid D									
	B/W Grid 1 And 4	1	1	17.70		3.500	61.95	Sqm		
	Column offsets	2	2	0.15		3.500	2.10	Sqm		
	Deduct Wall Junction	-1	1	0.10		3.500	-0.35	Sqm		
	Along Grid 1									
	B/W Grid A And D	1	1	16.70		3.500	58.45	Sqm		
	Column offsets	2	1	0.15		3.500	1.05	Sqm		
	Deduct Wall Junction	-2	1	0.15		3.500	-1.05	Sqm		
	Along Grid 4									
	B/W Grid A And D	1	1	16.70		3.500	58.45	Sqm		
	Deduct Wall Junction	-2	1	0.15		3.500	-1.05	Sqm		
	Cut out Parapet wall									
	Long wall	1	2	9.2		0.9	16.56	Sqm		
		1	2	9.2		0.85	15.64	Sqm		
	Short wall - Outside	2	2	0.8		0.875	2.80	Sqm		
	Inside	2	2	0.6		0.875	2.10	Sqm		
	Top portion	1	1	19.6		0.1	1.96	Sqm		
	Deductions									
	Window (W1)	18	-1	1.80		1.500	-48.60	Sqm		
	Window (W1)	2	-1	1.20		1.500	-3.60	Sqm		
	Door (D)	4	-1	1.20		2.100	-10.08	Sqm		
					Qty to be Paid		471.33	Sqm		
					Qty Upto 125%		428.44	Sqm	229.07	98141.32
					Qty Above 125%		42.89	Sqm	229.07	9825.30

DSR INFRATECH
Date
CONTRACTOR
CONSULTANCY

ASSISTANT ENGINEER
8/9/21

ASSISTANT EXECUTIVE ENGINEER
Asst. Executive Engineer
Project Division

Scanned by TapScanner

2nd AND PART BILL

Measurements Recorded On: 12-06-21 to 25-06-21

Sl. NO / BOQ NO	Description of Item	No	No	Length (m)	Breadth (m)	Depth (m)	QTY	Unit	Rate	Amount
Item No. 50	Providing 12mm thick cement plaster in single coat with cement mortar 1:4 , to brick masonry including rounding off corners wherever required smooth rendering, : Providing and removing scaffolding, including cost of materials, labour, curing complete as per specifications and directions of the Engineer in charge.(second Floor)									
	Measurements taken on									
	Second Floor									
	Along Grid A									
	B/W Grid 1 And 4	1	1	17.70		3.500	61.95	Sqm		
	Column offsets	2	2	0.15		3.500	2.10	Sqm		
	Deduct Wall Junction	-1	1	0.10		3.500	-0.35	Sqm		
	Along Grid B									
	B/W Grid 1 And 4	1	2	17.70		3.500	123.90	Sqm		
	Column offsets	2	2	0.15		3.500	2.10	Sqm		
	Deduct Wall Junction	-1	1	0.10		3.500	-0.35	Sqm		
	Along Grid C									
	B/W Grid 1 And 4	1	2	17.70		3.500	123.90	Sqm		
	Column offsets	4	1	0.15		3.500	2.10	Sqm		
	Deduct Wall Junction	-1	1	0.10		3.500	-0.35	Sqm		
	Along Grid D									
	B/W Grid 1 And 4	1	1	17.70		3.500	61.95	Sqm		
	Column offsets	2	2	0.15		3.500	2.10	Sqm		
	Deduct Wall Junction	-1	1	0.10		3.500	-0.35	Sqm		
	Along Grid 1									
	B/W Grid A And D	1	1	16.70		3.500	58.45	Sqm		
	Column offsets	2	1	0.15		3.500	1.05	Sqm		
	Deduct Wall Junction	-2	1	0.15		3.500	-1.05	Sqm		
	Along Grid 4									
	B/W Grid A And D	1	1	16.70		3.500	58.45	Sqm		
	Deduct Wall Junction	-2	1	0.15		3.500	-1.05	Sqm		
	Cut out Parapet wall									
	Long wall	1	2	9.2		0.9	16.56	Sqm		
		1	2	9.2		0.85	15.64	Sqm		
	Short wall - Outside	2	2	0.8		0.875	2.80	Sqm		
	inside	2	2	0.6		0.875	2.10	Sqm		
	Top portion	1	1	19.6		0.1	1.96	Sqm		
	Deduction									
	Window (W1)	18	-1	1.80		1.500	-48.60	Sqm		
	Window (W1)	2	-1	1.20		1.500	-3.60	Sqm		
	Door (D)	4	-1	1.20		2.100	-10.08	Sqm		
					Qty to be Paid		**471.33**	**Sqm**		
					Qty Upto 125%		**409.58**	**Sqm**	235.61	96501.11
					Qty Above 125%		**61.75**	**Sqm**	235.61	14550.27

DSR INFRATECH Date.....

CONTRACTOR CONSULTANCY ASSISTANT ENGINEER ASSISTANT EXECUTIVE ENGINEER

Asst. Executive Engine

Scanned by TapScanner

Measurements Recorded On:										
Sr. No.	Description of Item	No.	No.	Length (m)	Breadth (m)	Depth (m)	Q.T.Y.	Unit	Rate	Amount
	Providing, Clean Rock cement plaster in single coat with cement mortar 1:4, to brick masonry including rounding off corners wherever required smooth rendering. Providing and removing scaffolding, including cost of materials, labour, curing complete as per specifications and directions of the Engineer in charge. (Deed Clerk)									
	Measurements taken on Deed Clerk									
	Along Grid A									
	B/W Grid 1 And 4	2	1	6.15		3.500	21.53	Sqm		
	Column offset	2	2	0.15		3.500	2.10	Sqm		
	Deduct Wall Junction	-2	1	0.15		3.500	-2.10	Sqm		
	Along Grid B									
	B/W Grid 1 And 4	2	2	6.15		3.500	43.05	Sqm		
	Column offset	2	2	0.15		3.500	2.10	Sqm		
	Deduct Wall Junction	-2	1	0.15		3.500	-2.10	Sqm		
	Along Grid C									
	B/W Grid 1 And 4	2	2	6.15		3.500	43.05	Sqm		
	Column offset	2	2	0.15		3.500	2.10	Sqm		
	Deduct Wall Junction	-2	1	0.15		3.500	-2.10	Sqm		
	Along Grid D									
	B/W Grid 1 And 4	2	2	6.15		3.500	43.05	Sqm		
	Column offset	2	2	0.15		3.500	2.10	Sqm		
	Deduct Wall Junction	-2	1	0.15		3.500	-2.10	Sqm		
	Along Grid E									
	B/W Grid 1 And 4	2	2	6.15		3.500	43.05	Sqm		
	Column offset	2	2	0.15		3.500	2.10	Sqm		
	Deduct Wall Junction	-2	1	0.15		3.500	-2.10	Sqm		
	Along Grid 4									
	B/W Grid A And D	2	2	16.70		3.500	116.90	Sqm		
	Deduct Wall Junction	-2	1	0.15		3.500	-1.05	Sqm		
	Cir on Parapet wall									
	Long wall	1	2	0.7		0.9	1.26	Sqm		
		1	2	0.7		0.85	1.19	Sqm		
	Short wall - Outside	2	2	0.8		0.875	2.80	Sqm		
	Inside	2	2	0.6		0.875	2.10	Sqm		
	Top portion	1	1	16.6		0.1	1.66	Sqm		
	Deduction									
	Window (W1)	-3	4	1.80		1.500	-32.40	Sqm		
	Window (W2)	-2	4	1.20		1.500	-14.40	Sqm		
	Door (D)	-4	4	1.20		2.100	-40.32	Sqm		
	Existing Degree College Building - Third Floor									
	Class Room 1	1	1	7.86		4.57	35.94	Sqm		
		2	1	7.00		4.34	60.81	Sqm		
		1	1	7.86		4.11	32.34	Sqm		
	Class Room 2	1	1	8.20		4.57	37.49	Sqm		
		2	1	7.05		4.34	61.24	Sqm		

Asst. Executive Engineer
Project Divn.

Scanned by TapScanner

2nd AND PART BILL

Measurements Recorded On:

SL NO / BOQ NO	Description of Item	No	No	Length (m)	Breadth (m)	Depth (m)	QTY	Unit	Rate	Amount
		1	1	8.20		4.11	33.74	Sqm		
	Class Room 3	1	1	8.00		4.57	36.58	Sqm		
		2	1	7.05		4.34	61.24	Sqm		
		1	1	8.00		4.11	32.92	Sqm		
	Staff Room	1	1	3.90		4.57	17.83	Sqm		
		2	1	7.00		4.34	60.81	Sqm		
		1	1	3.90		4.11	16.05	Sqm		
	Class Room 4	1	1	8.20		4.57	37.49	Sqm		
		2	1	7.00		4.34	60.81	Sqm		
		1	1	8.20		4.11	33.74	Sqm		
	Class Room 5	1	1	8.02		4.57	36.67	Sqm		
		2	1	7.00		4.34	60.81	Sqm		
		1	1	8.02		4.11	33.00	Sqm		
	Class Room 6	1	1	8.20		4.57	37.49	Sqm		
		2	1	7.00		4.34	60.81	Sqm		
		1	1	8.20		4.11	33.74	Sqm		
	Class Room 7	1	1	9.00		4.57	41.15	Sqm		
		2	1	7.00		4.34	60.81	Sqm		
		1	1	9.00		4.11	37.03	Sqm		
		1	1	4.90		4.570	22.39	Sqm		
		2	1	0.60		4.340	5.21	Sqm		
	Deduction									
	Door (D)	7	-0.5	1.20		2.400	-10.08	Sqm		
	Door (D1)	1	-0.5	0.90		2.400	-1.08	Sqm		
					Qty to be Paid		**1508.30**	**Sqm**		
					Qty Upto 125%		**938.21**	**Sqm**	242.16	227195.44
					Qty Above 125%		**570.08**	**Sqm**	242.16	138049.96

DSR INFRATECH Date.....

CONTRACTOR

CONSULTANCY

ASSISTANT ENGINEER

8/9/21

ASSISTANT EXECUTIVE ENGINEER

Asst. Executive Engin

Scanned by TapScanner

2nd AND PART BILL

Measurements Recorded On: 06-07-21

Sl. NO / BOQ NO	Description of Item	No	No	Length (m)	Breadth (m)	Depth (m)	QTY	Unit	Rate	Amount
Item No. 52	Providing 12mm thick cement plaster in single coat with cement mortar 1:4 , to brick masonry including rounding off corners wherever required smooth rendering, : Providing and removing scaffolding, including cost of materials, labour, curing complete as per specifications and directions of the Engineer in charge. (Head room)									
	Measurements taken on									
	Terrace Floor									
	Head Room									
	Along Grid 3	1	1	3.60		3.18	11.43	Sqm		
	Along Grid 4	1	1	3.60		3.18	11.43	Sqm		
	Along Grid B	1	1	5.15		3.18	16.35	Sqm		
	Along Grid C	1	1	5.15		3.18	16.35	Sqm		
	Deduction Door (D1)	-1	1	1.20		2.10	-2.52	Sqm		
					Qty to be Paid		**53.04**	**Sqm**	248.70	13191.80

DSR INFRATECH Date

CONTRACTOR CONSULTANCY ASSISTANT ENGINEER ASSISTANT EXECUTIVE ENGINEER

Scanned by TapScanner

2nd AND PART BILL

Measurements Recorded On: 25-05-21 to 29-05-21

Sl. NO / BOQ NO	Description of Item	No	No	Length (m)	Breadth (m)	Depth (m)	QTY	Unit	Rate	Amount
Item No. 53	Providing 12mm thick cement plaster in single coat with cement mortar 1:4 , to ceiling including rounding off corners wherever required smooth rendering, : including Providing and removing scaffolding, including cost of materials, labour, curing complete as per specifications.and directions of the Engineer in charge.									
	Measurements taken on Ground Floor									
	Entrance area	1	1	16.85	16.85		283.92	Sqm		
	B1 sides	1	1	16.85		0.45	7.58	Sqm		
	B2 sides	1	2	16.85		0.45	15.17	Sqm		
	Corridor	1	1	6.55	3.60		23.58	Sqm		
	Ladies Toilet	8	1	1.20	1.20		11.52	Sqm		
		1	1	1.40	5.20		7.28	Sqm		
		1	1	4.00	1.10		4.40	Sqm		
	Gents Toilet	4	1	1.20	1.20		5.76	Sqm		
		1	1	0.80	5.20		4.16	Sqm		
		1	1	1.10	2.20		2.42	Sqm		
		1	1	2.00	6.30		12.60	Sqm		
	Canteen Area	1	1	11.60	6.30		73.08	Sqm		
	B4 Sides	1	2	6.30		0.45	5.67	Sqm		
	Window Chajja	12	2	2.13	0.60		30.67	Sqm		
	sides	12	1	2.13	0.075		1.92	Sqm		
		12	2	0.60	0.08		1.08	Sqm		
	Door (D)	1	2	2.50	2.10		10.50	Sqm		
	sides	1	1	2.50	0.08		0.19	Sqm		
		1	2	0.60	0.08		0.09	Sqm		
	Stair case plastering						0.00			
	Botom of Waist slab	2	1	3.80	1.50		11.40	Sqm		
	Landing Bottom	1	1	3.60	1.50		5.40	Sqm		
	Steps sides	22	0.5	0.30		0.15	0.50	Sqm		
	Landing Sides	1	1.0	0.30		0.15	0.05	Sqm		
					Qty to be Paid		**518.93**	**Sqm**		
					Qty Upto 125%		**470.81**	**Sqm**	245.43	115551.51
					Qty Above 125%		**48.11**	**Sqm**	245.43	11808.62

DSK INFRATECH BENGALURU Date

CONTRACTOR

CONSULTANCY

ASSISTANT ENGINEER
8/9/21

ASSISTANT EXECUTIVE ENGINEER
Asst. Executive Engineer
Project Division
8/9/2021

Scanned by TapScanner

(214)

2nd AND FART BILL:

Measurements Recorded On: 10.05.21 To 15.05.21

Sl. NO / BOQ NO	Description of Item	No	No	Length (m)	Breadth (m)	Depth (m)	QTY	Unit	Rate	Amount
Item No. 54	Providing 12mm thick cement plaster in single coat with cement mortar 1:4 , to ceiling including rounding off corners wherever required smooth rendering, : including Providing and removing scaffolding, including cost of materials, labour, curing complete as per specifications and directions of the Engineer in charge.(First Floor)									
	Measurements taken on First Floor									
	Class Room 1	1	1	8.75		6.3	55.13	Sqm		
	Class Room 2	1	1	8.75		6.3	55.13	Sqm		
	Class Room 3	1	1	8.75		6.3	55.13	Sqm		
	Class Room 4	1	1	8.75		6.3	55.13	Sqm		
	Corridor	1	1	12.70		3.6	45.72	Sqm		
	Deduct Cut out Area	-1	1	9.00		0.6	-5.40	Sqm		
	B4 sides	4	2	6.3		0.45	22.68	Sqm		
	Window Chajja									
	Window (W1)	1	18	2.13		0.6	23.00	Sqm		
	Sides	2	18	2.13		0.075	5.75	Sqm		
		2	18	0.60		0.075	1.62	Sqm		
	Window (W2)	1	2	1.80		0.6	2.16	Sqm		
	Sides	2	2	1.80		0.075	0.54	Sqm		
		2	2	0.60		0.075	0.18	Sqm		
	Stair case plastering									
	Botom of Waist slab	2	1	3.80	1.50		11.40	Sqm		
	Landing Bottom	1	1	3.60	1.50		5.40	Sqm		
	Steps sides	22	0.5	0.30		0.15	0.50	Sqm		
	Landing Sides	1	1.0	0.30		0.15	0.05	Sqm		
					Qty to be Paid		334.10	Sqm		
					Qty Upto 125%		334.10	Sqm	251.97	84183.52

D.S.R. INFRATECH Date.....

CONTRACTOR

CONSULTANCY

ASSISTANT ENGINEER

8/9/21

ASSISTANT EXECUTIVE ENGINEER

Asst. Execu

Scanned by TapScanner

2nd AND PART BILL

Measurements Recorded On: 13-06-21 to 17-06-21

Sl. NO / BOQ NO	Description of Item	No	No	Length (m)	Breadth (m)	Depth (m)	QTY	Unit	Rate	Amount
Item No. 55	Providing 12mm thick cement plaster in single coat with cement mortar 1:4 , to ceiling including rounding off corners wherever required smooth rendering, : including Providing and removing scaffolding, including cost of materials, labour, curing complete as per specificationsand directions of the Engineer in charge. (Second Floor)									
	Measurements taken on									
	Second Floor									
	Class Room 1	1	1	8.75		6.3	55.13	Sqm		
	Class Room 2	1	1	8.75		6.3	55.13	Sqm		
	Class Room 3	1	1	8.75		6.3	55.13	Sqm		
	Class Room 4	1	1	8.75		6.3	55.13	Sqm		
	Corridor	1	1	12.70		3.6	45.72	Sqm		
	Deduct Cut out Area	-1	1	9.00		0.6	-5.40	Sqm		
	B4 sides	4	2	6.3		0.45	22.68	Sqm		
	Window Chajja									
	Window (W1)	1	18	2.13		0.6	23.00	Sqm		
	Sides	2	18	2.13		0.075	5.75	Sqm		
		2	18	0.60		0.075	1.62	Sqm		
	Window (W2)	1	2	1.80		0.6	2.16	Sqm		
	Sides	2	2	1.80		0.075	0.54	Sqm		
		2	2	0.60		0.075	0.18	Sqm		
	Stair case plastering									
	Botom of Waist slab	2	1	3.80	1.50		11.40	Sqm		
	Landing Bottom	1	1	3.60	1.50		5.40	Sqm		
	Steps sides	22	0.5	0.30		0.15	0.50	Sqm		
	Landing Sides	1	1.0	0.30		0.15	0.05	Sqm		
					Qty to be Paid		**334.10**	**Sqm**		
					Qty Upto 125%		**334.10**	**Sqm**	258.52	86370.11

DSR IN Date..... BENGA

CONTRACTOR

CONSULTANCY

ASSISTANT ENGINEER

8/9/21

ASSISTANT EXECUTIVE ENGINEER

Asst. Executive Engine

Scanned by TapScanner

2nd AND PART BILL

Measurements Recorded On: 21-06-21 to 25-06-21

Sl. NO / BOQ NO	Description of Item	No	No	Length (m)	Breadth (m)	Depth (m)	QTY	Unit	Rate	Amount
Item No. 56	Providing 12mm thick cement plaster in single coat with cement mortar 1:4 , to ceiling including rounding off corners wherever required smooth rendering, : including Providing and removing scaffolding, including cost of materials, labour, curing complete as per specifications. and directions of the Engineer in charge. (Third Floor)									
	Measurements taken on									
	Third Floor									
	Class Room 1	1	1	8.75		6.3	55.13	Sqm		
	Class Room 2	1	1	8.75		6.3	55.13	Sqm		
	Class Room 3	1	1	8.75		6.3	55.13	Sqm		
	Class Room 4	1	1	8.75		6.3	55.13	Sqm		
	Corridor	1	1	12.70		3.6	45.72	Sqm		
	Deduct Cut out Area	-1	1	9.00		0.6	-5.40	Sqm		
	B4 sides	4	2	6.3		0.45	22.68	Sqm		
	Window Chajja									
	Window (W1)	1	18	2.13		0.6	23.00	Sqm		
	Sides	2	18	2.13		0.075	5.75	Sqm		
		2	18	0.60		0.075	1.62	Sqm		
	Window (W2)	1	2	1.80		0.6	2.16	Sqm		
	Sides	2	2	1.80		0.075	0.54	Sqm		
		2	2	0.60		0.075	0.18	Sqm		
	Stair case plastering									
	Botom of Waist slab	2	1	3.80	1.50		11.40	Sqm		
	Landing Bottom	1	1	3.60	1.50		5.40	Sqm		
	Steps sides	22	0.5	0.30		0.15	0.50	Sqm		
	Landing Sides	1	1.0	0.30		0.15	0.05	Sqm		
					Qty to be Paid		**334.10**	**Sqm**		
					Qty Upto 125%		**334.10**	**Sqm**	265.06	88556.69
					Qty Above 125%		**0.00**	**Sqm**	0.00	0.00

DSR INFRATECH Date..... BENGALI

CONTRACTOR

CONSULTANCY

ASSISTANT ENGINEER

8/9/21

ASSISTANT EXECUTIVE ENGINEER

Asst. Executive Engine
Project Division

Scanned by TapScanner

2nd AND PART BILL

Measurements Recorded On: 05-07-21

Sl. NO / BOQ NO	Description of Item	No	No	Length (m)	Breadth (m)	Depth (m)	QTY	Unit	Rate	Amount
Item No. 57	Providing 12mm thick cement plaster in single coat with cement mortar 1:4 , to ceiling including rounding off corners wherever required smooth rendering, : including Providing and removing scaffolding, including cost of materials, labour, curing complete as per specificationsand directions of the Engineer in charge.(Head Room)									
	Measurements taken on									
	Terrace Floor									
	Head Room									
	Inside	1	1	5.15		3.600	18.54	Sqm		
	outside	1	1	4.2		0.600	2.52	Sqm		
					Qty to be Paid		**21.06**	**Sqm**	271.61	5720.09

DSR INFRA
Date.....

CONTRACTOR

CONSULTANCY

ASSISTANT ENGINEER
08/09/21

ASSISTANT EXECUTIVE ENGINEER
Asst. Executive Engi

Scanned by TapScanner

2nd AND PART BILL

Measurements Recorded On: 24-05-21 to 30-06-21

Sl. NO / BOQ NO	Description of Item	No	No	Length (m)	Breadth (m)	Depth (m)	QTY	Unit	Rate	Amount
Item No. 61	Providing rough cement plastering 15mm thick in single coat with cement mortar 1:4 to brick masonry for base of dadooing works with sand of approved quality, providing and removing scaffolding, inclding cost of materials, labour, curing complete as per specifications and directions of the Engineer in charge. (ThirdFloor)									
	Measurements taken on									
	Rough Plastering									
	Existing Degree College Building - Third Floor									
	Corridor Parapet Wall Cladding	2	1	63.05		0.85	107.19	Sqm		
	Corridor Parapet Wall Top	1	1	63.05		0.20	12.61	Sqm		
	Skirting Portion									
	Class Room 1	1	1	7.86		0.10	0.79	Sqm		
		2	1	7.00		0.10	1.40	Sqm		
		1	1	7.86		0.10	0.79	Sqm		
	Class Room 2	1	1	8.20		0.10	0.82	Sqm		
		2	1	7.05		0.10	1.41	Sqm		
		1	1	8.20		0.10	0.82	Sqm		
	Class Room 3	1	1	8.00		0.10	0.80	Sqm		
		2	1	7.05		0.10	1.41	Sqm		
		1	1	8.00		0.10	0.80	Sqm		
	Staff Room	1	1	3.90		0.10	0.39	Sqm		
		2	1	7.00		0.10	1.40	Sqm		
		1	1	3.90		0.10	0.39	Sqm		
	Class Room 4	1	1	8.20		0.10	0.82	Sqm		
		2	1	7.00		0.10	1.40	Sqm		
		1	1	8.20		0.10	0.82	Sqm		
	Class Room 5	1	1	8.02		0.10	0.80	Sqm		
		2	1	7.00		0.10	1.40	Sqm		
		1	1	8.02		0.10	0.80	Sqm		
	Class Room 6	1	1	8.20		0.10	0.82	Sqm		
		2	1	7.00		0.10	1.40	Sqm		
		1	1	8.20		0.10	0.82	Sqm		
	Class Room 7	1	1	9.00		0.10	0.90	Sqm		
		2	1	7.00		0.10	1.40	Sqm		
		1	1	9.00		0.10	0.90	Sqm		
		1	1	4.90		0.10	0.49	Sqm		
		2	1	0.60		0.10	0.12	Sqm		
	Deduction									
	Door (D)	7	-0.5	1.20		0.100	-0.42	Sqm		
	Door (D1)	1	-0.5	0.90		0.100	-0.05	Sqm		
					Qty to be Paid		**143.44**	**Sqm**	243.25	34890.58

DSR INFRATECH BENGALURU Date.....

CONTRACTOR

CONSULTANCY

ASSISTANT ENGINEER

8/9/21

ASSISTANT EXECUTIVE ENGINEER

Asst. Executive Enginee

Scanned by TapScanner

2nd AND PART BILL

Measurements Recorded On: 05-08-21 to 11-08-21

Sl. NO / BOQ NO	Description of Item	No	No	Length (m)	Breadth (m)	Depth (m)	QTY	Unit	Rate	Amount
Item No. 63	Providing and applying painting in two coats with plastic emulsion paint of approved brand on wall surface to give an even approved shade after thoroughly brushing the surface, free from mortar drops and other foreign matter including preparing the surface even and sand paper smooth, cost of materials, labour, complete as per specifications.and directions of the Engineer in charge.									
	Measurements taken on									
	Existing Degree College Building - Third Floor									
	Class Room 1	1	1	7.86		4.57	35.94	Sqm		
		2	1	7.00		4.34	60.81	Sqm		
		1	1	7.86		4.11	32.34	Sqm		
	Class Room 2	1	1	8.20		4.57	37.49	Sqm		
		2	1	7.05		4.34	61.24	Sqm		
		1	1	8.20		4.11	33.74	Sqm		
	Class Room 3	1	1	8.00		4.57	36.58	Sqm		
		2	1	7.05		4.34	61.24	Sqm		
		1	1	8.00		4.11	32.92	Sqm		
	Staff Room	1	1	3.90		4.57	17.83	Sqm		
		2	1	7.00		4.34	60.81	Sqm		
		1	1	3.90		4.11	16.05	Sqm		
	Class Room 4	1	1	8.20		4.57	37.49	Sqm		
		2	1	7.00		4.34	60.81	Sqm		
		1	1	8.20		4.11	33.74	Sqm		
	Class Room 5	1	1	8.02		4.57	36.67	Sqm		
		2	1	7.00		4.34	60.81	Sqm		
		1	1	8.02		4.11	33.00	Sqm		
	Class Room 6	1	1	8.20		4.57	37.49	Sqm		
		2	1	7.00		4.34	60.81	Sqm		
		1	1	8.20		4.11	33.74	Sqm		
	Class Room 7	1	1	9.00		4.57	41.15	Sqm		
		2	1	7.00		4.34	60.81	Sqm		
		1	1	9.00		4.11	37.03	Sqm		
		1	1	4.90		4.570	22.39	Sqm		
		2	1	0.60		4.340	5.21	Sqm		
	Deduction									
	Door (D)	-7	0.5	1.20		2.400	-10.08	Sqm		
	Door (D1)	-1	0.5	0.90		2.400	-1.08	Sqm		
	Window	-30	0.5	1.83		1.530	-42.00	Sqm		
					Qty to be Paid		**994.97**	**Sqm**	98.17	97677.98

DSR INFRATECH Date.....

CONTRACTOR CONSULTANCY

ASSISTANT ENGINEER 8/9/21

ASSISTANT EXECUTIVE ENGINEER

Asst. Executive Engineer
Project Division

8/9/21

Scanned by TapScanner